

PLAN SET CONTENTS:

1. CONTENTS
2. ELEVATIONS
3. FOUNDATION STEMWALLS LAYOUT
4. PERMANENT 6X6 EMBEDDED BEAMS
5. GROUND LEVEL FLOORPLAN
6. SECOND STORY FLOORPLAN
7. DOME, PORCHES, & SUNROOM ROOFS
8. PLUMBING LAYOUT
9. RADIANT FLOOR PEX PIPING
10. FOUNDATION DETAILS
11. MAIN FLOOR LAYOUT DIMENSIONS
12. SECOND FLOOR JOIST LAYOUT
13. STAIR CONSTRUCTION DETAIL
14. NODE CONNECTION DETAILS
15. CORNER CONNECTIONS DETAIL
16. CORNER POST RIP CUTTING DIAGRAM
17. ELECTRICAL PLAN
18. EXTERIOR TRIANGLE PANEL CUTTING
19. TOP OUTSIDE VIEW ASSEMBLY DIAGRAM
20. OUTSIDE VIEW ASSEMBLY DIAGRAM
21. CONSTRUCTION NOTES
22. ECONODOME KITS MATERIALS GUIDE
23. MORE CONSTRUCTION NOTES
24. TRAPEZOIDS & TENSION WIRES
25. SIDE VIEW FROM INSIDE DIAGRAM
26. TOP VIEW FROM INSIDE DIAGRAM

**30' DIAMETER TEN-SIDED
DOME HOME
WITH SUNROOM ADDITION
ALL METHODS AND MATERIALS
SHALL MEET OR EXCEED LOCAL BUILDING
CODE REQUIREMENTS.**

PROJECT NAME:
ECONODOME HOME


PROJECT DESCRIPTION:
30 FT. DIAMETER
TEN SIDED DOME HOME

OWNER/BUILDER:
KATHRINE VOGT
1-231-350-2132
PROJECT ADDRESS:
3316 STOVER ROAD
BELLAIRE, MI 49615


PROJECT DESIGNER:
WIL FIDROEFF
FAZE CHANGE PRODUX
1331 CR 1470E
SULLIVAN, IL 61951
PHONE 217-728-2184
WIL@ECONODOME.COM

5/26/2015

SCALE
FEET
0 5 10 15 20 25 30




VIEW FROM NORTH




EAST ELEVATION

30
25
20
15
10
5
0
FEET



SOUTH ELEVATION


30
25
20
15
10
5
0
SCALE
FEET



WEST ELEVATION

1. CONCRETE PATIO SHALL BE 1" MIN. BELOW FLOOR LEVEL ADJACENT TEN-SIDED BUILDING.
2. CONCRETE PATIO SHALL SLOPE AWAY FROM BUILDING 1/8" PER FOOT.
3. ENCLOSED SUNROOM FLOOR SHALL BE LEVEL AND SAME LEVEL AS TEN-SIDED HOME.
4. CONCRETE PATIO SHALL BE POURED AFTER LIVING SPACE AND PORCH FLOORS ARE COMPLETED.
5. REFER TO SECTION DETAILS FOR MORE INFO ON PERMANENT AND TEMPORARY CONCRETE FORMS.

TO MAKE PERIMETER CONCRETE FORMS ATTACH A PRECUT 2X4 TO THE TOP EDGE OF A PRECUT 2X6. THIS WILL STRAIGHTEN BOTH BOARDS. CUT BOARD ENDS WITH ANGLE CUT THAT FLARES 18° AWAY FROM 90° ON BOTH ENDS. THE LENGTH OF EACH OUTSIDE FORM BOARD MEASURED ALONG THE INSIDE SURFACE OF THE OUTSIDE FORM IS 9'3-1/4" (SHORT POINT TO SHORT POINT). REST THE FORMS ABOVE REBAR STAKES AND SECURE WITH 1.5" FENCE STAPLES AS SHOWN. DO THE SAME FOR THE INSIDE FORM BOARDS. ATTACH FORM BOARDS TO TOP OF REBAR STAKES ONE AT A TIME AND ENSURE THEY ARE LEVEL AND POSITIONED PER PLANS.




ALL PVC DRAIN LINES FEED TO 3" PVC MAIN LINE. POUR ALL FOOTINGS, STEMWALLS, AND PIERS PRIOR TO SETTING 6X6'S AND THEN PLUMBING. PROVIDE ACCESS THRU PERIMETER CONCRETE FOOTINGS AND STEMWALL AS NECESSARY.

ALL PVC DRAIN LINES FEED TO 3" PVC MAIN LINE. POUR ALL FOOTINGS, STEMWALLS, AND PIERS PRIOR TO SETTING 6X6'S AND THEN PLUMBING. PROVIDE ACCESS THRU PERIMETER CONCRETE FOOTINGS AND STEMWALL AS NECESSARY.

CONSTRUCTION NOTES:

SCALE
FEET




1. TEMPORARILY SUPPORT INTERIOR CUT-TO FIT 6X6'S LEVEL AND ABOVE 24" DIA. CONCRETE PIERS WITH SIMPSON MA6 ANCHORS ATTACHED TO 6X6 WITHIN PIER. AFTER CONCRETE HAS SET, TEMPORARY SUPPORTS MAY BE REMOVED.
2. ATTACH 6X6'S TO EACH OTHER WITH SCREWS PRIOR TO PUTTING WET CONCRETE IN PIER FORMS.
3. MOST CORNERS MAKE 36° TURNS. CUT ENDS AT 18° AWAY FROM 90°.
4. MOST LENGTHS ARE GIVEN MEASURED LONG POINT TO LONG POINT.


RED LINES INDICATE SIDES OF 8 INCH WIDE CONCRETE STEMWALL.


MEASURED ALONG OUTSIDE EDGE OF STEMWALL ALL TEN SIDES

GREEN LINES INDICATE EDGES AND ENDS OF TREATED 6X6 PERMANENT FORMS AND EXPANSION STRIPS



PERMANENT EMBEDDED TREATED 6X6 BEAMS LAYOUT DETAILS








PRECISION COMPOUND CUT
ECONODOME BASIC 2X4
FRAME KIT WITH T-BLOCKING

2X10 RAFTERS
SUPPORTED BY
2X10 LEDGER
LAG BOLTED
W/ TWO
6"X 1/2" LAGS
@ 16" SPACING

2X10 RAFTERS CUT
FLUSH WITH OUTSIDE
OF WALLS AND
EXPOSED PORCH
BEAMS. 2X10 FACIA
EXTENDS BEYOND
TO PROVIDE
DRIP EDGE



LOW SLOPE ROOF
FRAMED WITH 2X10'S
AT 16" O.C. SPACING
TOTAL SLOPE = 6"

NOTCH 6X6
EXPOSED BEAM
OVER CORNER
AND SECURE
WITH METAL
STRAPS

DOME ROOF FRAME
PLUS SUNROOM
AND PORCH ROOF
FRAMING PLANS

ALL PVC DRAIN LINES FEED TO 3" PVC MAIN LINE. POUR ALL FOOTINGS, STEMWALLS, AND PIERS PRIOR TO SETTING 6X6'S AND THEN PLUMBING. PROVIDE ACCESS THRU PERIMETER CONCRETE FOOTINGS AND STEMWALL AS NECESSARY.

RED LINES INDICATE SIDES OF 8 INCH WIDE CONCRETE STEMWALL.

GREEN LINES INDICATE EDGES AND ENDS OF TREATED 6X6 PERMANENT FORMS AND EXPANSION STRIPS

GRAY WATER DRAIN FROM KITCHEN SINK TO GARDEN ?

3" MAIN DRAIN TO SEPTIC SYSTEM

3/8" PEX PIPING IS USED FOR HOT AND COLD WATER SUPPLY LINES.

1/2" DIAMETER PEX PIPING IS USED FOR RADIANT FLOOR HEATING PIPES.

3" DIAMETER MAIN PVC DRAIN LINES ARE INTERSECTED WITH 2" SINK AND SHOWER DRAIN LINES.

ALL PVC DRAIN LINES FEED TO 3" PVC MAIN LINE. VARY POSITION OF LINES TO AVOID PIERS. POUR FOOTINGS AND STEMWALLS PRIOR TO SETTING PLUMBING. PROVIDE 3" LINE ACCESS THRU PERIMETER AS NECESSARY.

3 IN DIA. PVC DRAIN/VENT & H2O SUPPLY TO LOFT & ROOF

KNOCK OUT UNDER TUB

CLEAN OUT

SCALE

FEET

30

25

20


15

10

5

0

PLUMBING PLAN



TWO PUMPS, EACH CONTROLLED BY A TIMER, MOVE WATER IN TWO CLOSED LOOPS,
 SHARE THE USE OF A SINGLE WATER HEATER AND OPERATE AT ALTERNATE TIMED INTERVALS
 MOVING WATER FROM THE CONCRETE SLAB TO THE WATER HEATER
 CAUSING LOWER IMPELLER TEMPERATURES THUS CREATING
 A LOW COST AND DURABLE RADIANT FLOOR HEATING SYSTEM

SCALE

FEET

30

25

20

15

10

5

0

RED LINES INDICATE
 SIDES OF 8 INCH WIDE
 CONCRETE STEMWALL.


7 CUBIC YARDS OF
 FIBER REINFORCED
 CONCRETE TO MAKE
 TEN-SIDED FLOOR AT
 DEPTH OF 3.5 INCHES

GREEN LINES INDICATE
 EDGES AND ENDS OF
 TREATED 6X6
 PERMANENT FORMS
 AND EXPANSION
 STRIPS

PEX PIPING FOR RADIANT
 FLOOR HEATING PASSES
 BETWEEN ROOM
 VIA DOORWAYS
 DRILL HOLES THRU 6X6'S
 TO ALLOW FOR PEX PIPING.

FIVE CUBIC YARDS
 OF FIBER REINFORCED
 CONCRETE TO MAKE
 PORCH AND SUNROOM
 FLOORS @ 3.5" THICK

**RADIANT FLOOR
 HEATING 9**



PERIMETER #1 SYP 2X6 SHALL BE ATTACHED TO 6X6 PERIMETER BASE BEAM WITH 3ea 3" #10 316 STAINLESS STEEL SIMPSON 6 LOBE DRIVE FLAT HEAD SCREWS @ 16" SPACING.

PERIMETER OF RADIANTLY HEATED CONCRETE SLAB REINFORCED WITH HORIZONTAL REBAR TIED TO 3/8" DIA. X 6" HDG LAG BOLTS @ 48" SPACING.

EXPANSION STRIPS DIVIDING CONCRETE FLOOR ARE TREATED 6X6 BEAMS ANCHORED TO PIERS 6X6'S ALSO SERVE AS BEARING FOOTINGS FOR INTERIOR WALLS

FEET

15

3.5" RADIANTLY HEATED CONCRETE FLOOR OVER 2" OF CLOSED CELL RIGID INSULATION OVER 6" TAMPED GRAVEL.

3.5" RADIANTLY HEATED CONCRETE FLOOR OVER 2" OF RIGID INSULATION OVER 6" GRAVEL.

PERIMETER OF RADIANTLY HEATED CONCRETE SLAB REINFORCED WITH HORIZONTAL REBAR TIED TO 3/8" DIA. X 6" HDG LAG BOLTS @ 48" SPACING.

6X6 TREATED PERIMETER FORM AND SILL PLATE ATTACHED TO PERIMETER FOOTING VIA SIMPSON MASB HDG ANCHORS @ 36" MAX. SPACING EACH MASB HDG ANCHOR ATTACHED WITH 8 HDG 16D NAILS

INTERIOR FOOTING DETAILS


2

PERIMETER FOOTING DETAILS

1

3.5" CONCRETE 2" INSULATION 6" GRAVEL

TOP OF CONC. 6" MIN ABOVE GRADE



SEAL INSULATION SEAMS WITH TAPE TO MAKE CONTINUOUS VAPOR BARRIER

10

24" DIA. CONC. PIERS 8" MINIMUM THICKNESS SUPPORT 6X6 EMBEDDED BEAMS

EMBEDDED 6X6 TREATED BEAMS ATTACHED TO CONCRETE FOOTINGS VIA SIMPSON MAS HDG ANCHORS 2 PER 24" DIA. FOOTING

#4 VERT. BAR @ 36" O.C.

8in. wide STEMWALL GRADE

ONE MAS ANCHOR EACH SIDE OF 6X6 EACH MAS HDG ANCHOR ATTACHED WITH 6 HDG 16D NAILS

2 CONTINUOUS STRANDS #4 REBAR W/ 24" LAPS AT SPLICES. REBAR POSITIONED IN CENTER OF FOOTING DITCH AS SHOWN

24" MIN.

18" 18" X 12" FOOTING

BOTTOM OF PERIMETER FOOTING EXCAVATED TO FROSTLINE DEPTH AS REQUIRED PER LOCAL CODES

5

BOTTOM OF PERIMETER FOOTING DITCH SHALL BE HORIZONTAL/LEVEL. REBAR SHALL BE CONTINUOUS AT STEPS.

ALL REBAR AND MASB ANCHORS SHALL BE SECURED IN PLACE PRIOR TO FILLING FORMS WITH MIN. 5 BAG MIX CONCRETE.

FOUNDATION

SECTION DETAILS

SHEET 10

CUT-OFF SCALE



0

SCALE: AT RIGHT

ALL 2X6 FLOOR JOISTS ALIGNED
AT 16 INCH ON-CENTER SPACING.

MATERIALS TO FRAME & SHEET FLOOR:

2x10's #1 yellow pine kd
40ea @ 16'
25 sheets 3/4" advantek
T&G subflooring



**SECOND FLOOR
FRAMING PLAN**

CONSTRUCTION NOTES:

1. BEARING WALLS AND BEAMS ON MAIN FLOOR LEVEL MUST BE INSTALLED PRIOR TO CONSTRUCTION OF SECOND STORY FLOOR.
2. BEAM OVER KITCHEN ENTRY IS TWO 4X6'S STACKED ON TOP OF EACH OTHER AND SUPPORTED WITH 2 JACK STUDS ON EACH END. TOP OF UPPER BEAM IS TIGHT TO BOTTOM OF FIRST TOP WALL PLATE.
3. BLOCKING SHALL BE POSITIONED BETWEEN CEILING JOISTS AT 8 FEET MAX. SPACING TO PREVENT TWISTING OF CEILING JOISTS. BLOCKING SHOULD ALSO BE INSTALLED AS NECESSARY TO SUPPORT DRYWALL BELOW AND SUBFLOORING ABOVE FRAMED FLOOR.
4. JOISTS SHALL BE 2X10'S POSITIONED AS SHOWN AT 16" ON CENTER SPACING.
5. LAP TOP PLATES AT ALL WALL INTERSECTIONS SHOWN IN RED TO HOLD WALLS PRIOR TO INSTALLING FLOOR JOISTS.

ATTACH ONE 2X12 STRINGER
TO EACH SIDE WALL ONLY
GLUE & SCREW RISERS TO BACK
OF TREADS --NO CENTER STRINGER

13 TREADS 11-1/4" WIDE
W/ 1-13/16" NOSING

14 RISES 7-5/8"

12'-11 1/2"

FLOOR

2x10

8-1/16"

8'-11 1/4"

142-1/2"

39°

RUN
9 7/16"

FLOOR


6-1/8"

10-5/16"


10'-1 3/16"

SIDE VIEW STAIRS DETAIL


13




WATERPROOF ROOF SURFACE WITH MIAMI-DADE COUNTY APPROVED LAPPING 60 MIL WHITE COLORED SURE WELD CARLISLE TPO TRIANGULAR SHINGLES LAPS ARE 6 INCHES




TOTAL R-VALUE = 40




THE INTERLACED ARCHES AND TRIANGLES FORMING THE HEMISPHERICALLY SHAPED GEODESIC DOME ROOF TRUSS ARE SIMULTANEOUSLY HELD TENSIONALLY WITH HI-TECH FASTAP SCREWS, STAINLESS STEEL METAL STRAPS, AND, A SELF-SUPPORTING, GEODESIC DOME SHAPED, FRAME AND SHELL.



THREE METAL STRAPS CRISS-CROSS EVERY 6-WAY NODE.



ECONODOME NODE CONNECTION DETAIL




EXTERIOR STRUCTURAL SHEATHING ON VERTICAL FRAMING IS COMPRISED OF ONE LAYER OF 1/2 INCH CDX PLYWOOD GANG NAILED INTO 6X6 SILL WITH 1.5 INCH #10 SS NAILS. ALL OTHER NAILING OF SHEATHING IS AT 8" SPACING WITH 8D HDG NAILS. SHEATHING IS COVERED WITH 2 LAYERS OF 2" XPS INSULATION. FILL ALL GAPS WITH FOAM. COVER WITH SIDING OF CHOICE. CAULK ALL GAPS WITH PAINTABLE CAULKING BEFORE FINAL PAINT COAT, OR, USE PRE-FINISHED METAL SIDING.

OUTSIDE CORNER CONNECTIONS AND STRAPPING DETAIL


RIPPED TO
FIT 4X6
CORNER
POST

2-13/16"
CORNER
TO STUD
SETBACK



4X6 CORNER POST
RIPPED TO FIT
FLUSH AT OUTSIDE
CORNERS AND FLUSH
TO ADJACENT 2X6 STUDS

TEN STANDARD 8'
2X6 PERIMETER
WALLS ARE JOINED
WITH RIPPED TO FIT
4X6 CORNER POSTS.



MATERIALS TO FRAME & BRACE & JOIN
PERIMETER 2X6 WALLS

10ea 92-5/8" ripped-to-fit 4X6 CORNER POSTS
cut from 8' 4x6's

150ea 92-5/8" 2x6 pre cut 8' studs
16ea 10' treated 2x6's for sill plates
40ea 16' 2x6 KD SYP lumber for
framed openings and braces

POST DETAIL

Electrical Plan:

1. Exhaust fans may be installed in bathrooms.
2. Light switches and fixtures shall not be connected to GFI circuits.
3. GFI circuits shall be installed above counters in kitchen and baths.
4. GFI circuits shall be installed for outside weatherproof outlets.
5. Breaker box shall be 200 amp service breaker box located under stairs.
6. Electrical supply lines to breaker box shall run underground.
7. Switches shall be located 42 inches above floor, inside room, and about six inches from doorways.
8. Light fixtures shall be located as desired by owners.
9. 220 outlet with #10 copper wire shall be provided for dryer.
10. Outside lights shall be adjacent exterior doors at minimum.
11. Outdoor GFI waterproof outlets positioned as desired by owners.
12. Lighting shall be installed above sinks.
13. There shall be a two-way switch at both ends of staircase.
14. 3 optional 9,000btu mini-split HVAC to be mounted on both floors and therapy room..
15. Primary heating shall be in-floor radiant heating with pump connections located behind removeable panel inside sauna room.
16. Outlets near floor shall be positioned 12 inches above floor level.
17. Outlet wiring shall be done with romex 12-2 with ground except for dryer (10-3)
18. Two 2/0 phase leads and one 1/0 neutral lead from meter to 200 amp breaker box.
19. Maximum distance between outlets will be 12 feet measured along wall.
20. Wiring for lighting shall be done with romex 12-2 w/ ground and romex 12-3 w/ ground.
21. Inside breaker box neutral incoming lead will connect to 3 solid #4 guage copper wires:
 - One connects to 8ft. copper grounding rod driven into the earth adjacent the breaker box.
 - One lead connects to the neutral buss, normally on the left within the breaker box..
 - One lead connects to the grounding bar within the breaker box.

ELECTRICAL PLAN

EXTERIOR PANEL CUTS FOR 30' DIA. ECON-O-DOME KIT

40--4'X8' SHEETS NEEDED TO MAKE ALL TRIANGLE PANELS

SOME PANELS WILL BE CUSTOM CUT TO FIT AROUND SKYLIGHTS, SEE PLANS
 SUBTRACT FROM REQUIRED # WHERE SKYLIGHTS WILL BE INSTALLED

TOTAL # OF EXTERIOR TRIANGLE PANELS	#1 = 5 PANELS
SUBTRACT FOR SKYLIGHTS	#2 = 25 PANELS
	#3 = 20 PANELS
	#4 = 30 PANELS
	#5 = 25 PANELS
TOTAL=130 PANELS	#6 = 25 PANELS

EDGE LENGTHS OF EXTERIOR TRIANGLE PANELS


A = 39-3/4"
B = 46-1/2"
C = 55-3/8"
D = 56-1/8"
E = 58-1/4"
F = 59-1/8"

MARK ALL PANEL WITH NUMBERS AND LETTERS AS SHOWN.

INSULATION PANELS MAY BE GLUED UNDER EXTERIOR SHEATHING. MATERIALS NEEDED

40 PLYWOOD+20
 40 INSULATION+20
 40 DENSDECK+20


ADDITIONAL SHEETS WILL BE NEEDED TO COVER VERTICAL SURFACES ON LOWER PERIMETER.



PROCEDURE NOTES:


1. PRIOR TO ASSEMBLY OF GEODESIC ROOF TRUSS ASSEMBLE ONE TRIANGLE OF EACH OF THE SIX TYPES (SEE ASSEMBLY DIAGRAM). ALSO INSTALL BLOCKING COMPONENTS WITHIN EACH TRIANGLE.
2. CUT ONE PATTERN FOR EACH OF THE SIX TRIANGLE TYPES.
3. BEFORE PROCEEDING CHECK FITS ON ASSEMBLED TRIANGLES.
4. LABEL EACH PATTERN AS SHOWN ON THIS PAGE.
5. DRAW A LINE ACROSS THE CENTER OF EACH TRIANGLE THAT MARKS THE CENTER OF THE CENTER BLOCK ACROSS EACH TRIANGLE.
6. ENSURE THAT ALL TRIANGLES ARE LABELED CORRECTLY.

EXTERIOR TRI-PANEL CUTS



- Panel # 1 E,E,E QTY=5
 2 B,C1,C2 QTY=25
 3 E,D2,D1 QTY=20
 4 B,A,A QTY=30
 5 F,C2,D1 QTY=25 EXT...20 INTERIOR TRIPANS
 6 F,D2,C1 QTY=25 EXT...20 INTERIOR TRIPANS

EXT TRIANGULAR PANELS 30 TOTAL
 PLUS 10 VERTICAL TRAPEZOIDS AT PERIMETER



DRAWN AS VIEWED FROM OUTSIDE GEODESIC FRAME

TOP VIEW ECONODOME PANEL AND STRUT DIAGRAM

5EA
BASE-E

5EA
BASE-B

5EA
LE>

5EA
RB>

5EA
RE>


5EA
LB>

COMPONENT INVENTORY

A > 30EA CI > 25EA DI > 25EA LE & 20EA

AB & 30EA C2 > 25EA D2 > 25EA F > 30EA

EconOdom dome frame kit may be assembled above a ten equal length perimeter walls, a floor, or a flat surface.



Component position pattern repeats five times.

All struts are directional as indicated by arrows.

Assembled as viewed from outside.

All struts marked with letters and direction on outside edges.

ECONODOME FRAME KIT ...ASSEMBLY DIAGRAM...

DRAWN BY
WIL FIDROEFF
OWNER/DESIGNER
FAZE CHANGE PRODUX
PHONE 1-888-DOME-LUV

TITLE
ECONODOME FRAME KIT ASSEMBLY DIAGRAM
FOR TEN SIDED ECONODOME FRAME KITS

DATE 5/27/2015
PAGE 20

CONSTRUCTION NOTES

1. VERTICAL 2" DIAMETER PVC PLUMBING VENTS SHALL EXTEND 12 INCHES ABOVE ROOF SURFACE.
2. A CARBON MONOXIDE DETECTOR SHALL BE INSTALLED IN UPSTAIRS BATHROOM.
3. SMOKE DETECTORS SHALL BE INSTALLED NEAR CEILING UPSTAIRS AND DOWNSTAIRS.
4. CRAWL SPACE SHALL BE INSULATED ADJACENT THE GROUND AND STEMWALL.
5. BATHROOM EXHAUST FANS MAY BE USED TO MOVE WARM AIR FROM THE TOP OF THE DOME ATTIC TO THE LIVING SPACE BELOW.
6. FOOTINGS SHALL EXTEND TO FROSTLINE PER LOCAL CODE.
7. SOIL UNDER ROCK AND CONCRETE SHALL REMAIN UNDISTURBED. REMOVE ALL DISTURBED SOIL THAT WILL BE UNDER CONCRETE FLOORS.
8. ALL FOOTINGS AND PIERS SHALL BE REINFORCED WITH
#4 STEEL REBAR WITH MINIMUM 24 INCH LAP AT ALL SPLICES.
9. ALL PARTITION WALLS SHALL HAVE INTERCONNECTED LAPPED, DOUBLE TOP PLATES.
10. TREATED 6X6 ARE SECURED TO CONCRETE STEM WALLS PER PLANS.
SLAB EDGE ENERGY LOSS IS GREATLY REDUCED AS HEAT WITHIN THE SLAB IS NOT CONDUCTED AWAY.
11. AN INSULATIVE VAPOR BARRIER PROVIDED BY TAPING SEAMS AND EDGES OF UNDER SLAB INSULATION SHEETS.
12. BACK UP HEATING, IF DESIRED, IS VIA SMALL WALL MOUNTED DIRECT VENT GAS HEATER IN BATHROOM.
13. AIR CONDITIONING AND HEATING IS VIA WALL MOUNTED MINI SPLITS.
14. ADDITIONAL NECESSARY CONSTRUCTION INFORMATION MAY BE FOUND IN THE ECONODOME PLANNING AND BUILDING MANUAL.
15. IF DURING CONSTRUCTION THERE ARE ANY QUESTIONS PLEASE CONTACT:
WIL FIDROEFF--OWNER/CONSTRUCTION CONSULTANT AT FAZE CHANGE PRODUX
PHONE TOLL FREE--1-888-DOME-LUV
OFFICE PHONE: 1-217-728-2184
CELL PHONE: 1-217-521-9294
E-MAIL: WIL@ECONODOME.COM
WEBSITE: WWW.ECONODOME.COM

MATERIALS LISTS FOR DIY OWNER/BUILDER

COMPLETE LIST OF
ECONODOME PRE-CUT KITS
THAT WILL NEED TO BE ORDERED
FROM FAZE CHANGE PRODUX:

30' DIA. 2X4 BASIC ECONODOME FRAME KIT
INCLUDING:

190 PRE-DRILLED ECONODOME STRUTS
3,500 FASTAP SCREWS

300 STAINLESS STEEL STRAPS
3,000 STAINLESS STEEL NAILS

WINDOW, DOOR, & SKYLIGHT FRAMING

10 PREFABRICATED VERTICAL TRAPEZOIDS
PRE-CUT & PRE-DRILLED 2X4 BLOCKING FOR
TRIANGLES BETWEEN TRAPEZOIDS

+ SKYLIGHT FRAMING PER PLANS.....COST..\$ 6,750

EXTERIOR INSULATED R-30 TRIANGLE PANELS...\$ 5,000

130 PRE-CUT 60 MIL TPO TRIANGLE SHINGLES...\$ 4,000

8' 2X6 PERIMETER RISER WALL FRAME KIT WITH
RIPPED TO FIT 4X6 CORNER POSTS.....\$ 2,500

TOTAL COST OF KITS TO BE ORDERED FROM

FAZE CHANGE PRODUX.....\$18,250

MINUS \$2,500 FOR RISER WALL ORDERED SEPARATELY

= \$15,750 FOR KITS MINUS RISER WALL KIT

50% START DEPOSIT = \$7,875 FOR KITS

AFTER RISER WALL IS COMPLETED.

PARTIAL LISTS OF MATERIALS TO BE PURCHASED LOCALLY AND CUT-TO-FIT (IF NECESSARY) ON-SITE

SEE PLANS FOR MORE INFO ON ADDITIONAL NECESSARY CONSTRUCTION MATERIALS
TO BUILD FOUNDATION, FLOORS, AND INTERIOR WALLS.

UNDERGROUND PLUMBING MATERIALS:

5ea 3" dia. 10' lengths of pvc pipes

7ea 2" dia. 10' lengths of pvc pipes

4ea 3"x2" 45° Y pvc fittings

1ea 3"x3" 45° y pvc fittings

5ea 2" pvc couplings

5ea 3" pvc couplings

2ea 2" pvc shower traps

UNDERGROUND ELECTRIC WIRE:

TO METER FROM BREAKER BOX:

2 2/0 COPPER SUPPLY WIRES-16'

1 1/0 COPPER SUPPLY WIRES-16'

ABOVE GROUND ELECTRIC SUPPLIES:

3 LEAD 14 GA ROMEX (FOR LIGHTING) 500 FT.

3 LEAD 10 GA ROMEX (FOR DRYER) 25 FT.

3 LEAD 12 GA ROMEX (FOR OUTLETS) 500 FT.

200 AMP BREAKER BOX

3ea 30A 240V BREAKERS FOR DRYER & HVAC'S

3 GFI 20 AMP BREAKERS FOR KIT, BA, EXT.

4 20A BREAKERS FOR OUTLETS & FIXTURES

2 exterior waterproof outlets boxes

12ea 4x4 fixture mount boxes.

36ea single outlet and switch boxes.

6ea double switch boxes.

light/fan fixtures as required.

1 ea 48"x36" one piece fiberglass shower

80ea 4'x8' sheets of 1/2" sheetrock

6ea 5gal. pails all purpose drywall mud for finishing and texture

3ea-250' rolls paper tape for drywall

5gal primer paint-5gal flat paint-2gal enamel paint

kitchen cabinets and counters per plans

WINDOWS PER PLANS

5ea 2'x2' Velux CURB MOUNT "no-leak" skylights

DOORS PER PLANS

2ea toilets

KITCHEN BASE CABINETS & ABOVE CABINETS AND/OR SHELVES

KITCHEN COUNTERS WITH UNDERMOUNT DOUBLE SINK
PER PLANS

1ea DISHWASHER

3EA 9,000 BTU MINI SPLIT HVAC UNITS + 1 EVAP UNIT.

1EA on demand tankless heaters.

optional finish flooring as desired.

30' DIAMETER 3 BEDROOM DOME HOME WITH SUNROOM AND THERAPY ROOM


CONSTRUCTION NOTES FOR BUILDING AND ASSEMBLING MAIN LEVEL PERIMETER WALL :

1. PRE-CUT TOP AND BOTTOM PLATES WITH AN 18° ANGLE ON THE ENDS. THE ANGLES WILL FLARE INWARD ON BOTH ENDS OF THE PLATES. THE TOP-TOP PLATE WILL LAP AT THE CORNERS AND BE CUT IN-PLACE. ALL MEASUREMENTS ARE TAKEN ALONG THE OUTSIDE EDGE OF THE PLATES.
2. RIP CUT 10ea 92-5/8" 4X6 CORNER POSTS PER SHEET 16. CUT COMPONENTS TO LENGTH AND PRE-ASSEMBLE EACH WALL ON A FLAT SURFACE. LABEL EACH WALL.
4. ATTACH 2X6 WALLS FLUSH TO THE OUTSIDE OF THE TREATED 6X6 IMBEDDED FLOOR PERIMETER BEAMS.
5. CONNECT THE WALLS VIA RIPPED TO FIT 4X6 CORNER POSTS. USE TWO 3" SCREWS @ 16" SPACING. CONNECT 2X6 ENDS WITH THREE 3" #10 SS SCREWS (OR 3-16D HDG NAILS) ON EACH END.
6. TO PROVIDE BACKING FOR ATTACHING INTERIOR WALLS: POSITION 2X4 "WALL TIE" BLOCKS WHERE NECESSARY.
7. FRAME SQUARES IN CORNERS OF PERIMETER WALLS AND INSTALL 45° BRACES WHERE POSSIBLE TO SQUARE WALL. DO NOT INSTALL WALL SHEATHING UNTIL ROOF IS COMPLETED SO THAT SHEETING MATERIALS ARE KEPT DRY.

CONSTRUCTION NOTES FOR INTERIOR WALL & FLOOR FRAMING:


1. BEARING WALLS AND BEAMS ON MAIN FLOOR MUST BE INSTALLED PRIOR TO CONSTRUCTION OF SECOND STORY FLOOR.
2. BEARING WALLS ARE ATTACHED TO EMBEDDED BEAMS WITH 16D NAILS OR 3" DECK SCREWS AT MAXIMUM SPACING OF 16".
3. BLOCKING SHALL BE POSITIONED BETWEEN 2X10 CEILING JOISTS AT 8 FEET MAX. SPACING (NOT DRAWN) TO PREVENT TWISTING OF CEILING JOISTS. BLOCKING SHOULD ALSO BE INSTALLED AS NECESSARY TO SUPPORT DRYWALL BELOW AND SUBFLOORING ABOVE.
4. JOISTS SHALL BE 2X10'S POSITIONED AS SHOWN AT ON FLOOR FRAME DRAWING @ 16" ON CENTER SPACING.
5. LAP TOP PLATES AT ALL WALL INTERSECTIONS AND SECURE WITH A MIN. OF 4-16D NAILS OR 4-3" #10 DECK SCREWS TO SECURE WALLS PRIOR TO INSTALLATION OF FLOOR JOISTS.

BEST WIRE KNOT



ALL TRIANGLES AND TRAPEZOIDS ARE FRAMED AS SHOWN

WRAP WIRE AROUND FRAMING ADJACENT DOOR OPENINGS AND SECURE TO TAUT WIRE.



6 WIRES ARE THREADED THRU 3/4" HOLES. HOLES ARE LOCATED 1" FROM OUTSIDE EDGE AND 3.5" BELOW HORIZONTAL FRAMING. SPLICE ENDS ONE AT A TIME. WHEN ALL WIRES ARE IN PLACE. INSERT BOLT BETWEEN WIRES AND TWIST LAG BOLTS AT SEVERAL LOCATIONS UNTIL WIRES ARE TAUT. APPLY TENSION BY TWISTING BOLTS. CHECK TENSION BY LISTENING FOR TONE WHILE TAPPING CABLE. STOP WHEN YOU HEAR TONE. DO NOT OVERTIGHTEN.

FRAMING ASSEMBLY DETAIL FOR TEN TRAPEZOIDS ON LOWER PERIMETER OF ECON-O-DOME FRAME ALSO SHOWN ARE CONNECTING TRIANGLES DRAWN AS VIEWED FROM OUTSIDE FRAME

ONE 1/4 INCH DIAMETER (7X19) GALV. AIRCRAFT CABLE WITH 7,000 POUND BREAKING STRENGTH MAY BE USED INSTEAD OF FOUR 12.5 GAUGE HI-TENSION WIRES EACH WITH A BREAKING STRENGTH OF 1540 POUNDS. USE PROPERLY SIZED THIMBLES AND CABLE CLAMPS TO MAKE WIRE OR CABLE CONNECTIONS. USE A RATED TURNBUCKLE TO TENSION A SINGLE CABLE.

4 HI-TENSION 12.5 GA WIRES ENCIRCLE BUILDING HERE. WIRE ENDS ARE SPLICED USING A FIGURE 8 KNOT. WIRES ARE TENSIONED BY TWISTING WITH 1/4"X6" LAGS BOLTS. INSERT LAG BOLT INTO FRAMING TO MAINTAIN PERMANENT TENSION.

20EA ΛE Λ 25EA DI > 25EA CI > 30EA A >
 30EA F > 25EA D2 > 25EA C2 > 30EA ΛB Λ

COMPONENT INVENTORY


5EA 5EA 5EA
 RE> LE> BASE-E
 5EA 5EA 5EA
 LB> RB> BASE-B

Component position pattern repeats five times around. All struts are directional as indicated by arrows.

Econ-O-Dome frame kit may be assembled above a ten sided riser wall, floor, or flat surface.

All struts marked with letters and direction on edges. RED LETTERS ON STRUT EDGES FACE TO THE INSIDE OF THE DOME

BLACK NUMBERS INDICATE TRIANGLE PANEL NUMBERS



Assembled as viewed from INSIDE

REPEATING ECONODOME

RED-INSIDE ASSEMBLY DIAGRAM

SIDE VIEW
 25

Panel # Quantity

1	5
2	25
3	20
4	30
5	25
6	25

TOTAL 130
TRIANGLE PANELS

LOOKING UP VIEW
FROM INSIDE
PANEL AND STRUT
ASSEMBLY DIAGRAM

ASSEMBLE PER
RED DIAGRAM
WHEN VIEWED FROM
INSIDE ECONODOME

